

### ALBANY COUNTY AIRPORT AUTHORITY

### CAPITAL IMPROVEMENTS COMMITTEE

### **AGENDA**

July 3, 2024 @ 12:00 noon

- 1. Approval of Minutes: May 1, 2024 and June 5, 2024
- 2. Terminal Expansion Project
  - Timeline and Budget Presentation Re: Sewer Line Issue
  - Project Status
  - Traffic Plan Update
  - Funding
  - Project Communications
  - Change Orders
  - Construction Schedule
  - Contracts
  - Sheriff's Dept. Location-Discussion
- 3. Terminal A Concourse Project & Gate Expansion
  - Status Update
  - Grant Update
- 4. Other Projects
  - Terminal Elevator Replacement
  - Access Gates
  - Air Traffic Control Tower Projects
  - Runway 1-19 Rehab and South Perimeter Road Update
  - Airfield Lighting Controls
  - Jets Bridges A6 & B6 Replacement
  - Car Rental Facility
  - MALSR Lights
  - Transformer Project
- 5. Master Plan Update
- 6. NYSERDA Update
- 7. Capital Plan



### Minutes of the Capital Improvements Committee Meeting of the Albany County Airport Authority

### May 1, 2024

Pursuant to notice duly given and posted, the Capital Improvements Committee meeting of the Albany County Airport Authority was called to order on May 1, 2024 at 12:00 noon in the Third Floor Conference Room located in the Terminal at the Albany International Airport, Albany, New York by the Capital Improvements Committee Co-Chairs, Sari O'Connor and Steve Heider with the following present:

### MEMBERS PRESENT

### MEMBERS ABSENT

Sari O'Connor (Committee Co-Chair)
Steven Heider (Committee Co-Chair)
Janet Thayer (Committee Member)
John-Raphael Pichardo (Committee Member)

Kevin Hicks (Committee Member) Samuel A. Fresina (Ex Officio) Tom Nardacci (Committee Member)

### **STAFF**

Philip F. Calderone, Esq., Chief Executive Officer Christine Quinn, Airport Counsel Michael Zonsius, Chief Financial Officer Jenn Munger, Administration John LaClair, Airport Engineer Matt Mokey

### **ATTENDEES**

Steven Smith, Communications Director, AvPorts
Beth DiBattista, VP Operations, Turner Construction
Rob Wagner, Project Manager, Turner Construction
Mike Lalli, Albany County
Kevin Butterfield, Albany County
Elizabeth Kalin, Albany County
Jeremy Martelle, CHA Consulting
Johanna Batman, Shaker Heritage Society

Ms. O'Connor noted there is a quorum.



### 1. Approval of Minutes

Mr. Heider moved to approve the April 10, 2024 minutes. The motion was adopted unanimously.

### 2. Terminal Expansion Project

Mr. LaClair provided an update on the Terminal Expansion Project.

- Project Status
- Traffic Plan Update

Mr. Zonsius provided an update on the Terminal Expansion Project.

### Funding

Mr. Smith provided an update on the project communications. (Power Point Attached)

### • Project Communications

Mr. LaClair advised there will be one change order at the upcoming Board meeting

### Change Orders

Rob Wagner, VP of Operations for Turner Construction provided an update on the construction schedule.

- Construction Schedule
- Contracts
- Sheriff's Dept. Location Discussion

### 3. Terminal A Concourse Project

Mr. LaClair provided an update on the Concourse A Project.

- Status Update
- Grant Update

### 4. In-Line Baggage Handling & Screening System

Mr. LaClair provided an update on the In-Line Baggage Handling & Screening System.

### 6. Other Projects

Mr. LaClair provided updates on the following projects:

- Terminal Elevator Replacement
- Access Gates



- Air Traffic Control Tower Projects
- Runway 1-19 Rehab and South Perimeter Road Update
- Airfield Lighting Controls
- Jet Bridges A6 & B6 Replacement
- Car Rental Facility
- MALSR Lights
- 8. Master Plan
- 9. NYSERDA

  John LaClair provided an update on NYSERDA.
- Capital Plan
   Mr. Zonsius provided an update on the car rental facility.

There being no further business, the meeting was adjourned at 12:31 p.m.



### ALBANY COUNTY AIRPORT AUTHORITY

### CAPITAL IMPROVEMENTS COMMITTEE

### **AGENDA**

May 1, 2024

- 1. Approval of Minutes: April 10, 2024
- 2. Terminal Expansion Project
  - Project Status
  - Traffic Plan Update
  - Funding
  - Project Communications
  - Change Orders
  - Construction Schedule
  - Contracts
  - Sheriff's Dept. Location-Discussion
- 3. Terminal A Concourse Project & Gate Expansion
  - Status Update
  - Grant Update
- 4. In-Line Baggage Handling & Screening System
  - Status Update
- 5. Other Projects
  - Terminal Elevator Replacement
  - Access Gates
  - Air Traffic Control Tower Projects
  - Runway 1-19 Rehab and South Perimeter Road Update
  - Airfield Lighting Controls
  - Jet Bridges A6 & B6 Replacement
  - Car Rental Facility
  - MALSR Lights
- 6. Master Plan Update
- 7. NYSERDA Update
- 8. Capital Plan

### CONSTRUCTION UPDATE




### Communications Update

Steven A. Smith

Director of Communications

### **Demolition**



- Lane Shift
- Demo
- Micro Piles







### **Signage**



- All Gates
- TSA Security Checkpoint





Shuttles Across Street



 Rental Car Pick-Up



North Garage



 Uber/Lyft Pick-Up





TSA Checkpoint, Ticketing, Escalator



All Shuttles Across the Street



• Uber/Lyft Pick-Up (Stay on sidewalk)



### Earned and Social Media

- · Consistent Messaging
  - Two Hour Arrival
  - · Access to Terminal
  - Drop-Off/Pick-Up
  - Parking Garages
  - Temporary Walls
  - Sidewalk Closures
  - Signage
- Videos
  - · Lane Shift
  - Info Desk
  - · Demo Rotunda Work
  - · Micro piles
  - Validators

Media Coverage















### What People are Saying



**Edward Korona** 

Love it, We have a great Airport. Growing each and every day XX

5d Love Reply Message Hide

2 🗘 🗘



Ryan Hathaway Was there today and I can't wait to see the final project!

1w Love Reply Hide



Top fan Sandra Nobles

so how do i get dropped off for Southwest Airlines? And how do i get in?

1d Like Reply Message Hide



Albany International Airport

Sandra Nobles: You can be dropped off at the vestibule right near the SWA ticket counter. Those vestibules are open and curbside drop-off is permitted.

1d Like Reply



Justin Carman
Lmao, definitely not actually happening. I
barely think they're even adding 2 gates let
alone 2 terminals.

lw Like Reply Hide

Albany International Airport
Justin Carman; We're expanding the
existing terminal to enhance the
passenger experience. And we're
actually adding two new gates and
boarding bridges as part of the
upcoming Concourse A rehabilitation
project. More on that here: https:// www.albanyairport.com/newsroom, schumer-gillibrand-announce-106-million-albany-international-airport modernize-rehabilitate-facilities-through-bipartisan-intras

SCHUMER, GILLIBRAND ANNOUNCE \$10.6 MILLION...



Denise Cinffi Stierle Is there still car rentals there with all this construction?

lw Like Reply Hide

Albany International Airport Denise Cioffi Stierle: Sure is!

lw Like Reply

Denise Ciaffi Stierle

Albany International Airport Thank you and it's in the same place?

lw Like Reply Hide

Albany International Airport Yes - Counters are near baggage claim, vehicle pick up and return are in the



### Melissa Howland Eastland

Can you park across from the terminals in the garage and walk across? We go out tomorrow morning and that's where we normally park.

2w Like Reply Hide

Author

Albany International Airport
Melissa Howland Eastland: Yes! You'll cross the street near car rental and baggage claim. You'll see signage throughout the garage directing you to the terminal and elevator.

2w Like Reply



Melissa Howland Eastland

Albany International Airport thank you for your fast response. I hope there's a lot of spots open there tomorrow.

2w Love Reply Hide



10

Pete Haschytz
When is the current construction expected to be completed?

1d Like Reply Message Hide

Author
Albany International Airport
Pete Haschytz: We're expecting the project
to be completed next year! Going to be an amazing addition to ALB.



Like Reply

### Website

• www.albanyairport.com/const
ruction




canopies. This will be a lengthy process that has resulted in sidewalks and vestibules being closed.

- 24 April 10, 2024: Selective demo and preparations have begun on the facade for complete removal. This will take weeks to complete. As a result, certain vestibules remain closed.
- 25 April 21, 2024: Lane shift in front of the terminal has now been split to allow for additional pick-up and drop off at the north end of the roadway neat baggage claim.
   Additional traffic, including shuttles and rental cars should continue to bear left at split.
   Security personnel on site.



### Questions, Comments?





### Minutes of the Capital Improvements Committee Meeting of the Albany County Airport Authority

### June 5, 2024

Pursuant to notice duly given and posted, the Capital Improvements Committee meeting of the Albany County Airport Authority was called to order on June 5, 2024 at 12:00 noon in the Third Floor Conference Room located in the Terminal at the Albany International Airport, Albany, New York by the Capital Improvements Committee Co-Chairs, Sari O'Connor and Steve Heider with the following present:

### **MEMBERS PRESENT**

### Sari O'Connor (Committee Co-Chair) Steven Heider (Committee Co-Chair) Janet Thayer (Committee Member)

### **MEMBERS ABSENT**

Kevin Hicks (Committee Member) Samuel A. Fresina (Ex Officio) Tom Nardacci (Committee Member) John-Raphael Pichardo (Committee Member)

### **STAFF**

Philip F. Calderone, Esq., Chief Executive Officer Christine Quinn, Airport Counsel Matt Cannon, Governmental Affairs Michael Zonsius, Chief Financial Officer Connor Haskin, Airport Planner Jenn Munger, Administration John LaClair, Airport Engineer Liz Charland, Administration

### **ATTENDEES**

Steven Smith, Communications Director, AvPorts
Beth DiBattista, VP Operations, Turner Construction
Rob Wagner, Project Manager, Turner Construction
Mike Lalli, Albany County
Kevin Butterfield, Albany County
Elizabeth Kalin, Albany County
John DelBalso, CHA Consulting

Ms. O'Connor noted there was not a quorum.



### 1. Approval of Minutes

May 1, 2024 minutes deferred as there was not a quorum.

### 2. Terminal Expansion Project

Mr. LaClair provided an update on the Terminal Expansion Project.

- Project Status
- Traffic Plan Update

Mr. Zonsius provided an update on the Terminal Expansion Project.

### Funding

Mr. Smith provided an update on the project communications. (Power Point Attached)

### • Project Communications

Mr. LaClair advised there will be one change order for Dave Prescott at the upcoming Board meeting

### Change Orders

Mr. LaClair provided an update on the following:

- Construction Schedule Mr. Calderone offered that Turner Construction would provide an updated schedule and project budget update at the July CIC meeting.
- Contracts
- Sheriff's Dept. Location

### 3. Terminal A Concourse Project

Mr. LaClair provided an update on the Concourse A Project.

- Status Update General Contractor Award Ms. O'Connor requested a summary of all bids received be sent to the Board.
- Grant Update Turner Construction Contract Amendment

### 4. In-Line Baggage Handling & Screening System

Mr. LaClair advised this project is on a long-term hold. We will forgo the grant at this time.

### 6. Other Projects

Mr. LaClair provided updates on the following projects:



- Terminal Elevator Replacement
- Access Gates
- Air Traffic Control Tower Projects
- Runway 1-19 Rehab and South Perimeter Road Update Out to bid late June
- Airfield Lighting Controls
- Jet Bridges A6 & B6 Replacement
- Car Rental Facility
- MALSR Lights

### 8. Master Plan

Mr. Haskin advised the Master Plan will most likely be on the August agenda. CHA will do a presentation at the CIC meeting before the regular board meeting.

### 9. NYSERDA

John LaClair provided an update on NYSERDA.

### 10. Capital Plan

Mr. Zonsius provided an update on Capital Plan. He advised a draft was sent to the Board via email on June 2, 2024.

There being no further business, the meeting was adjourned at 1:00 p.m.



### ALBANY COUNTY AIRPORT AUTHORITY

### CAPITAL IMPROVEMENTS COMMITTEE

### **AGENDA**

### May 1, 2024

- 1. Approval of Minutes: April 10, 2024
- 2. Terminal Expansion Project
  - Project Status
    - Traffic Plan Update
    - Funding
    - Project Communications
    - Change Orders
    - Construction Schedule
    - Contracts
    - Sheriff's Dept. Location-Discussion
- 3. Terminal A Concourse Project & Gate Expansion
  - Status Update
  - Grant Update
- 4. In-Line Baggage Handling & Screening System
  - Status Update
- 5. Other Projects
  - Terminal Elevator Replacement
  - Access Gates
  - Air Traffic Control Tower Projects
  - Runway 1-19 Rehab and South Perimeter Road Update
  - Airfield Lighting Controls
  - Jet Bridges A6 & B6 Replacement
  - Car Rental Facility
  - MALSR Lights
- 6. Master Plan Update
- 7. NYSERDA Update
- 8. Capital Plan

## CONSTRUCTOR ALBAINY WWw.albanyairport.com/construction

## Communications Update

Steven A. Smith Director of Communications



Demo Micro Piles







## Signage

**TSA Checkpoint, Ticketing, Escalator** 

Baggage claim, Ground Transportation, North Garage, Exit



- Ticketing
- All Gates
- Escalators
- Elevator



- South Garage
- TSA Security
   Checkpoint
- Men's Room
- Women's Room






- All Shuttles Across the Street
- Uber/Lyft Pick-Up (Stay on sidewalk)




## Earned and Social Media

- Consistent Messaging
- Access to Terminal
- Drop-Off/Pick-Up
  - Parking GaragesLane Shift
- Sidewalk Closures
- Vestibules
- Signage
- Info Desk
- Demo WorkMicropiles









## Website

www.albanyairport.com/construction



canopies. This will be a lengthy process that has resulted in sidewalks and vestibules being closed.


- April 10, 2024: Selective demo and preparations have begun on the facade for complete removal. This will take weeks to complete. As a result, certain vestibules remain closed.
- April 21, 2024: Lane shift in front of the terminal has now been split to allow for additional pick-up and drop off at the north end of the roadway neat baggage claim.

  Additional traffic, including shuttles and rental cars should continue to bear left at split.

  Security personnel on site.



Questions, Comments?




# A L B A N L INTERNATIONAL AIRPORT

## SOURCE ALBAIN WW. albanyalrort.com/construction

## Communications Update

Steven A. Smith Director of Communications







## Signage

TSA Checkpoint, Ticketing, Escalator

Baggage claim, Ground Transportation, North Garage, Exit



- Ticketing
- All Gates
- Escalators
- Elevator
- -

- South Garage
- TSA Security Checkpoint
- Men's Room
- Women's Room






- All Shuttles Across the Street
- Uber/Lyft Pick-Up (Stay on sidewalk)




## Earned and Social Media

- Consistent Messaging
- Access to Terminal
  - Drop-Off/Pick-UpParking Garages
    - Lane Shift
- Sidewalk Closures
- Vestibules
- Signage
- Info Desk
- **Demo Work**
- Micropiles










## Website

www.albanyairport.com/construction




canopies. This will be a lengthy process that has resulted in sidewalks and vestibules being closed.

- April 10, 2024: Selective demo and preparations have begun on the facade for complete removal. This will take weeks to complete. As a result, certain vestibules remain closed.
- April 21, 2024: Lane shift in front of the terminal has now been split to allow for additional pick-up and drop off at the north end of the roadway neat baggage claim.
   Additional traffic, including shuttles and rental cars should continue to bear left at split.
   Security personnel on site.



Questions, Comments?



## INTERNATIONAL AIRPORT